

Antigo Construction, Inc.
 Highway Rubblization Projects with Concrete Overlays by State, 1999 - 2021

Antigo Job #	Year	Contractor	Location	Project Number	Existing Pavement Type	Existing Pavement Thickness	Rubblization Quantity (Square Yards)	Comments
Colorado								
4471	2011	Castle Rock-CO	Pena Blvd Inbound, Denver, Denver County, CO	DIA Contract No. 201100052	JPCP	11"	31,978	N/o 56th Ave - s/o Tower Rd. Contractor VE proposal to change from concrete reconstruct to rubblization. 2" CAB & 11" JPCP placed on rubblized concrete.
4593	2012	Castle Rock-CO	Pena Blvd Outbound, Denver, Denver County, CO	DIA Contract No. 201104007	JPCP	11"	35,622	Second Creek - 64th Ave. 2" CAB & 11" JPCP placed on rubblized concrete.
5046	2014	Castle Rock-CO	Pena Blvd, Denver, Denver County, CO	DIA Contract No. 201312851	JPCP	11"	27,001	Second Creek - E-470 ramps. 2" CAB & 11" JPCP placed on rubblized concrete.
6724	2020	Interstate Highway Const	Pena Blvd, Denver, Denver County, CO	DIA Contract No. 201628522	JPCP	11"	26,198	Jackson Gap Rd - terminal. Design-Build project, 2" (min.) base course and 11" JPCP placed on rubblized concrete.
	2021				JPCP	11"	21,160	Jackson Gap Rd - terminal. Design-Build project, 2" (min.) base course and 11" JPCP placed on rubblized concrete.
Iowa								
1847	1999	Flynn	G17, Barnes City, Mahaska County, IA		JPCP	06"	46,200	USH 63 - V13. 2" crushed millings & 7" JPCP placed on rubblized concrete.
Illinois								
4436	2012	Simonds, E T	I-57, Mt. Vernon, Jefferson County, IL	IDOT Contract 78172	CRCP	10"	23,301	Veterans Memorial Dr - I-64W. HMA stabilized subbase (3" avg) and 10"-12" CRCP placed on rubblized concrete.
	2013				CRCP	10"	25,586	
Manitoba								
3331	2006	Mulder	PTH #75 SB, s/o Winnipeg, MB	Manitoba Tender # 5617	JRCP	08"	71,821	PR247 - PR305. 5" granular base & 10" JPCP placed on rubblized concrete.
	2007				JRCP	08"	90,065	
3372	2007	Borland	PTH #75 NB, n/o Emerson, MB	Manitoba Tender # 5628	JRCP	08"	63,843	N/o PR243 - n/o PR421. 5" granular base & 10" JPCP placed on rubblized concrete.
3560	2007	Mulder	PTH 75 NB, MB	Manitoba Tender # 5727	JRCP	08"	69,839	PR421 - PR201. 4" granular base & 10" JPCP placed on rubblized concrete.
3762	2008	Borland	PTH 75 NB, MB	Manitoba Tender # 5813	JPCP	08"	87,352	PR201 - PR217. 4" granular base & 10" JPCP placed on rubblized concrete.
4020	2009	Mulder	PTH 1 EB, se/o Winnipeg, MB	Manitoba Tender # 5931	JRCP	08"	99,133	0.5 km e/o PR 207 - 1.9 km e/o PR 206. 4" granular base & 10" JPCP placed on rubblized concrete.

Antigo Construction, Inc.
Highway Rubblization Projects with Concrete Overlays by State, 1999 - 2021

Antigo Job #	Year	Contractor	Location	Project Number	Existing Pavement Type	Existing Pavement Thickness	Rubblization Quantity (Square Yards)	Comments
4025	2009	Nelson River	PTH 1 EB, se/o Winnipeg, MB	Manitoba Tender # 5937	JRCP	08"	98,761	1.9 km e/o PR 206 - 1.0 km w/o PTH 12. 4" granular base & 10" JPCP placed on rubblized concrete.
4238	2010	Nelson River	PTH 75 SB, Ste. Agathe, MB	Manitoba Tender #6026	JRCP	10"	28,551	N/o PR 305 - n/o Morris River. 4" granular base & 10" JPCP placed on rubblized concrete.
5166	2014	Borland	PTH 75 NB, Ste. Agathe, MB	Manitoba Tender #6433	JRCP	08"	147,746	0.9 km n/o P.R. No. 205 - 3.2 km n/o P.R. No. 305. Variable thickness granular base & 10" JPCP placed on rubblized concrete.
5440	2015	Nelson River	PTH 75 NB, n/o St. Agathe, MB	Manitoba Tender #6543	JPCP	08-10"	111,152	PTH 75 NB (PR 305 - PR 210) & PR 210 (PTH 75 to east). Variable thickness granular base & 10" JPCP placed on rubblized concrete.
6056	2017	Nelson River	PTH 75 NB, Saint Jean Baptiste, MB	Manitoba Tender #6769	JPCP	08"	25,293	6.6 km n/o PTH 14 - s/o PTH 23. 4" granular base & 10" JPCP placed on rubblized concrete.
6651	2019	Nelson River	PTH 75 NB, n/o Morris, MB	Manitoba Infrastructure Tender 6940	JRCP	08"	107,300	1.5 km n/o Morris River - PR 205. 4" granular base & 10" JPCP placed on rubblized concrete.
6684	2019	Borland	PTH 75 NB, Emerson, MB	Manitoba Infrastructure Tender 6962	JRCP	10"	20,144	S/o PR 200 - n/o PR 243. 4" granular base & 10" JPCP placed on rubblized concrete.
Nevada								
2763	2004	Las Vegas Paving	I-15 @ Lamb Blvd, Las Vegas, Clark County, NV	NDOT Contract No. 3189	JPCP	10-12"	19,500	3" HMA & 12" JPCP placed on rubblized concrete.
Ohio								
6783	2019	Cioffi	Newpark Dr, Norton, Summit County, OH	C/o Norton Project #18-00152-010	JPCP	08"	5,100	E/o Barber Rd to end of cul-de-sac. 10" CABC & 8" JPCP placed on rubblized concrete.
South Dakota								
1992	2000	Jensen	I-90 EB, Presho, Jones County, SD		CRCP	08"	221,542	USH 83 - USH 183. 2" HMA & 10" CRCP placed on rubblized concrete. Also 3 miles of 6" HMA overlay.
2135	2001	Johnsen, Stanley	I-90 WB, Presho, Lyman County, SD	P3248(2)238	CRCP	08"	167,949	USH 83 - USH 183. 4" CABC & 10" CRCP placed on rubblized concrete.
3456	2007	Upper Plains	I-90 EB, Kennebec - Reliance, Lyman County, SD	PCN 5370	CRCP	08"	205,958	SD 12 - SD 47. 2" CABC & 10" CRCP placed on rubblized concrete.
Wisconsin								
2733	2004	Cape	I-39 SB, Portage County, WI	WisDOT 1160-00-73	JRCP	09"	87,319	CTH X - STH 34. 3" CABC & 11" JPCP placed on rubblized concrete.
4001	2009	Zignego	I-94 @ CTH G, Racine County, WI	WisDOT 1030-25-71/72/74	JRCP	10"	4,800	8" CABC & 12" JPCP placed on rubblized concrete.

Antigo Construction, Inc.

Highway Rubblization Projects with Concrete Overlays by State, 1999 - 2021

Antigo					Existing	Existing	Rubblization	
Job #	Year	Contractor	Location	Project Number	Pavement	Pavement	Quantity	Comments
					Type	Thickness	(Square Yards)	
4333	2011	Lunda	I-94/CTH P Interchange, Waukesha County, WI	WisDOT 1060-31-70	JRCP	09"	4,800	900' of EB & WB I-94 just w/o CTH P bridges. 12" borrow & 6" CABC & 9" JPCP placed on rubblized concrete.
5114	2014	Oakes	I-94 @ STH 20, Racine County, WI	WisDOT 1033-02-72	Unk	10"	8,548	Select crushed & 6" CABC & 3" HMA & 12" JPCP placed on rubblized concrete in "fill section".
							Total Sq Yards	1,983,562

Last revised January 2022